## Questions regarding Derry Public Library

## Chiller Project

The question was asked if the system volume for the chilled water piping system was known.

Answer: Dave Magnuson's calculations show that the system has approximately 300 gallons of water, so at 35% PG we'll need about 105 gallons of PG +/-. Dave is recommending that the contractor carry a volume of 125 gallons of PG.